

WILLEO TRAIL - PHASE V


EROSION, SEDIMENTATION AND POLLUTION CONTROL PLANS
PROPOSED PEDESTRIAN TRAIL

GA DOT PROJECT CITY OF ROSWELL,
FULTON COUNTY, GEORGIA

| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 22 | |

A-EC


50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecad.com



LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE

24 HOUR ENGINEERING
CONTACT - STEVE ROWE
(770) 641-1942 WORK

AEC JOB # 09-2891.22
PROGRESS SET 03-05-10



MAYOR: JERE WOOD

COMMUNITY DEVELOPMENT - BETTY PRICE
TRANSPORTATION - RICH DIPPOLITO
PUBLIC WORKS/ENVIRONMENTAL - BECKY WYNN
PUBLIC SAFETY - NANCY DIAMOND
RECREATION, PARKS, HISTORIC & CULTURAL AFFAIRS - KENT INGLEHEART
ADMINISTRATION AND FINANCE - JERRY ORLANS



LENGTH OF PROJECT
3,493.44 LF
0.66 MILES

NOTES:

- ALL WORK SHALL CONFORM TO "GDOT STANDARD SPECIFICATIONS - 2001 EDITION", AS APPROVED BY THE FEDERAL HIGHWAY ADMINISTRATION AND MODIFIED BY THE CONTRACT DOCUMENTS.
- REFERENCE PLANS BY JORDAN, JONES & GOULDING, DATED 05/07/2004 AND WOODALL & ASSOCIATES LAND SURVEYORS, INC., DATED 03/06/2009 AS BASE INFORMATION FOR THIS DRAWING.
- ALL REFERENCES IN THIS DOCUMENT, WHICH INCLUDE ALL PAPERS, WRITINGS, DOCUMENTS, DRAWINGS, OR PHOTOGRAPHS USED, OR TO BE USED IN CONNECTION WITH

- THIS DOCUMENT, TO "STATE HIGHWAY DEPARTMENT OF GEORGIA", "STATE HIGHWAY DEPARTMENT", "GEORGIA STATE HIGHWAY DEPARTMENT", "HIGHWAY DEPARTMENT", OR "DEPARTMENT" WHEN THE CONTEXT THEREOF MEANS THE STATE HIGHWAY DEPARTMENT OF GEORGIA MEAN, AND SHALL BE DEEMED TO MEAN THE DEPARTMENT OF TRANSPORTATION.
- THIS PROJECT HAS BEEN DESIGNED WITH THE TITLE II PROVISIONS OF THE AMERICANS WITH DISABILITIES ACT (ADA).
- NOTICE OF INTENT IS REQUIRED. SEE SHEET 23 FOR ADDITIONAL INFORMATION.

| INDEX OF DRAWINGS | |
|-------------------|--|
| SHEET | SHEET TITLE |
| 22 | EROSION, SEDIMENT AND POLLUTION CONTROL COVER |
| 23-24 | EROSION, SEDIMENTATION AND POLLUTION CONTROL NOTES |
| 25 | DRAINAGE AREA MAP |
| 26-31 | EROSION, SEDIMENTATION AND POLLUTION CONTROL PLANS |
| 32-38 | EROSION CONTROL DETAILS |
| 39 | WATERSHED PLAN |

| PLANS COMPLETED (DATE) |
|------------------------|
| REVISIONS |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |

ESPCP PROJECT NOTES:

The existing site is a partially wooded area to be developed into a multi-use trail and is located adjacent to Willeo Road.

The primary permittee for this project is:
City of Roswell - Parks & Recreation Department
38 Hill Street, Suite 100
Roswell, GA 30075

The 24-hour local contact person responsible for erosion control emergencies is: Jeff Pruitt (City of Roswell Parks & Recreation Department). Office - (770) 641-3705 Mobile - (678) 414-5363.

The total project area is 1.6 acres. The project disturbed acreage will be 1.6 acres. An NOI is required for this project.

The receiving water(s) is the Chattahoochee River.

ESPCP GENERAL NOTES:

The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurrent with, land disturbing activities.

Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source.

PLAN ALTERATIONS

The Erosion Sedimentation and Pollution Control Plan (ESPCP) is provided by the Department. It addresses the staged construction of the project based on common construction methods and techniques. If the Contractor elects to alter the stage construction from that shown in the plans, or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance to Special Provision 161 of the contract.

The Contractor, the Certified Design Professional and the WECS shall carefully evaluate this plan prior to commencing land disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC Level-II certified design professional. Additional BMP's may be added per Special Provision 161 - Control of Soil Erosion and Sedimentation.

TEMPORARY MULCHING

EPD General Permit GAR 100002 requires "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding." The Department typically requires disturbed areas to be stabilized every 7 days. The construction documents, special provisions, or Specifications may require mulching more often than 7 days.

VEGETATION AND PLANTING SCHEDULE

All temporary and permanent vegetative practices including plant species, planting dates, seeding fertilizer, lime and mulching rates for this project can be found in section 700 of the current edition of the Department's specifications and other applicable contract documents, special provisions, or landscaping plans.

SEQUENCE OF MAJOR ACTIVITIES

The Contractor is responsible for developing the construction schedule for the project. The construction schedule for this project shall be submitted with the NOI. A copy of the construction schedule shall be maintained at the project site.

PETROLEUM STORAGE, SPILLS AND LEAKS

The plans provided herein do not anticipate the storage of petroleum products onsite. The Contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture and disposal of any petroleum product leaks or spills associated with the servicing, refueling or operation of any equipment utilized in the work. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operation or servicing equipment shall be familiar with this plan. The Contractor shall not park, refuel or maintain equipment within stream buffers.

If the Contractor elects to store petroleum products on site, the Contractor shall prepare an ESPCP addendum that addresses the additional BMPs needed for onsite storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GAR100002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107 - Legal Regulations and Responsibility to the public for additional requirements.

SOIL SERIES INFORMATION

Due to the size and scope of this project and the nature of soil series maps, it is not reasonably possible to identify the precise locations of the referenced soils on the plans. The NRCS soil survey and soil series maps for the project area are available online at: <http://websoilsurvey.nrcs.usda.gov/>.

POST-CONSTRUCTION BMP'S

All permanent, post-construction BMP's are shown in the construction plans and in the ESPCP plan. The post-construction BMP's for this project may consist of permanent vegetation, permanent slope drains and/or flumes, rip-rap at pipe outlets for velocity dissipation and outlet stabilization, vegetated swales/ditches where practical, channel/ditch stabilization with Turf Reinforcing Mats, rip-rap and concrete ditch lining where necessary. The post-construction BMP's will provide permanent stabilization of the site and prevent accelerated transportation of sediment and pollutants into receiving waters.

SILT FENCE INSTALLATIONS WITH J-HOOKS AND SPURS

Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique, or configuration, is commonly referred to as J-hooks or spurs. The J-hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J-hooks shall be spaced in accordance with the Typical Location Details for silt fences/baled straw. Spacing for J-hooks shall not be less than 50 feet except as noted. Silt fences that are near the outlet of culverts, cross drains, and storm drains shall have a minimum of three (3) J-Hooks on both sides of the structure at spacing not to exceed 30 feet. J-Hooks shall be paid for as silt fence items per foot. All costs

and other incidental items are included in cost of installing and maintaining the silt fence.

MAINTENANCE AND STABILIZATION MEASURES

See Special Provision 161 and 700 and other contract documents for maintenance and stabilization measures.

WASTE DISPOSAL

Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be discharged to Waters of the State, unless authorized by a Section 404 Permit.

INSPECTIONS

All inspections shall be documented on the appropriate Department inspection forms. See Special Provision 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

By agreement with Georgia EPD, the Department's Construction Project Engineer will be responsible for the seven day inspections required for new BMP installations.

NON-STORM WATER DISCHARGES

Non-storm water discharges defined in Part III.A.2 of the NPDES Permit will be identified after construction has commenced. These discharges shall be subject to the same requirements as storm water discharges required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual For Erosion and Sediment Control in Georgia, Department Standards, and contract documents.

DE-WATERING ACTIVITIES AND USE OF PUMPS

Any pumped discharge from an excavation shall be routed through a sediment basin or shall be treated equivalently with suitable BMP's. The Contractor shall ensure the post BMP treated discharge is sheet flowing. Failure to create sheet flow will obligate the contractor to perform water quality sampling of their pumped discharges. The contractor shall prepare sampling plans in accordance with the current GAR100002 NPDES permit utilizing by a Certified Design Professional. No separate payment will be made for water quality sampling of pump discharges.

OTHER CONTROLS

The contractor shall follow this ESPCP and ensure and demonstrate compliance with applicable State and/or local waste disposal, sanitary sewer or septic system regulations.

The contractor shall control dust from the site in accordance with Section 161 of the current edition of the Department's Specifications.

MONITORING SAMPLING METHODS & PROCEDURES

See Special Provision 167 and other contract documents for Monitoring Sampling Methods and Procedures.

READY MIX CHUTE WASH-DOWN

The washing of ready-mix concrete drums and dump truck bodies used in the delivery of portland cement concrete is prohibited on this site. In accordance with standard Specification 107 - Legal Regulations and Responsibility to the Public, only the discharge "chute" utilized in portland cement concrete delivery may be rinsed free of fresh concrete remains. The Contractor shall excavate a pit outside of State water buffers, at least 25 feet from any storm drain and outside of the travel way, including shoulders, for a wash/pit area. The pit shall be large enough to store all wash-down water without overtopping the pit. Immediately after the wash-down operations are completed and after the wash-down water has soaked into the ground, the pit shall be filled in and the ground above shall be graded to match the elevation of the surrounding areas smoothed out. Alternate wash down plans must be approved by the Project Engineer.

Wash-down plans describe procedures that prevent wash down water from entering streams and rivers. Never dispose of wash-down water down a storm drain. Establish a wash-down water pit location that includes the following: (1) the pit is located away from a storm drain, stream or river, (2) the pit is accessible to the vehicle being used for wash-down, (3) the pit has enough volume for wash-down water, and (4) make sure you have permission to use the area for wash-down. On some sites you may not have permission or access to a location which allows for a wash-down pit. In those cases, the Contractor may have to wash-down into a wheelbarrow or other container and carry the container for transport to a proper disposal site. For additional information, refer to the Georgia Small Business Environmental Assistance Program's "A Guide for Ready Mix Chute/Hopper Wash-down".

DISCHARGES INTO, OR WITHIN ONE LINEAR MILE UPSTREAM OF AND WITHIN THE SAME WATERSHED AS, ANY PORTION OF A BIOTA IMPAIRED STREAM SEGMENT

All outfalls are either located further than one (1) linear mile upstream, or outside of the watershed of an Impaired Stream Segment that has been listed for criteria violated, "Bio F" (Impaired Fish Community) and/or "Bio M" (Impaired Macro Invertebrate Community), within Category 4a, 4b or 5, and the potential cause is either "NP" (nonpoint source) or "UR" (urban runoff).

RATIONALE FOR REPRESENTATIVE STORMWATER MONITORING

*The following factors were considered when determining the stormwater monitoring point locations.

-The size of the drainage basins traveling through the project site - There are no large drainage basins traveling through this project. The majority of the drainage on this project is sheet flow from Willeo Road. For this project the Chattahoochee River was chosen.

-Location of monitoring points - Typically monitoring points are spread out evenly throughout the project site. This project has three (3) basins which were chosen as a monitoring points.

-Type of soils present and terrain - Typically monitoring points are located in areas where soil type erosive

characteristics transition. Also monitoring points are typically located in areas where terrain characteristics change. The soil types and terrain throughout this project are relatively similar.

- Construction Method - Typically Monitoring Points are located in areas where construction clearing methods change. Typical clearing and grading methods will be used. This includes cutting trees and removing the root matrix with grading equipment. The project site will be fine graded and seeded as indicated in the attached sediment and erosion control documents. The Monitoring Points chosen are located where similar construction methods will be used. There are no significant construction clearing method changes throughout the subject project.

RATIONALE FOR EXCLUDING TEMPORARY SEDIMENT STORAGE POND.

-In accordance to the State of Georgia Department of Natural Resources Environmental Protection Division, General Permit No. GAR 100002 (Authorization to Discharge under the National Pollutant Discharge Elimination System Storm Water Discharge Associated with Construction Activity for Infrastructure Construction Projects) Part IV.D.3.a.3, sediment basins providing at least 1800 cubic feet of storage per acre are required. The following is a written rationale explaining the decision not to use sediment basins for the subject infrastructure project:

-Significant earth moving operations are not proposed for this project. The scope of site work includes the following: installing sediment and erosion control Best Management Practice's (BMP's), tree clearing, tree stump removal, minor grading for path installation (concrete sidewalk or boardwalk) and re-vegetation of disturbed areas. Stormwater sheet flows across the majority of this project. Any concentrated flows will occur parallel to the installed silt fence.

-The BMP's will include the installation of a double row of silt fence along downhill limits of disturbance where sediment could be carried off-site by means of stormwater sheet flow. Double row of silt fence will be installed adjacent to any water body. Check dams will be installed in any non-jurisdictional concentrated flow areas. Rock dams will be installed at low points to outlet any areas of concentrated flow that may occur parallel to silt fence. Straw mulching, temporary vegetation, as well as permanent vegetation will be installed as outlined in the Erosion Sedimentation and Pollution Control Plan.


The disturbed area for this project is 1.6 acres. Required Silt Fence per 1/4 acre of Disturbed Area/100 LF of Silt Fence (per manual for Erosion and Sedimentation Control in Georgia) = 640 LF. 3,198 linear feet of silt fence will be provided.

RATIONALE FOR ONE-PHASE EROSION CONTROL PLAN.

-In accordance to the State of Georgia Department of Natural Resources Environmental Protection Division, a single phase Plan may be used provided there will be no mass grading and the initial sediment storage and perimeter control BMPs, intermediate grading and drainage BMPs and final BMPs are the same. Typical construction activities are limited to clearing, grubbing and fine grading of the trail bed. During the initial clearing of the site perimeter BMPs will be installed. There are no planned concentrated flow areas leaving the project area nor are any drainage systems proposed. Therefore, a single phase Plan is appropriate for this pedestrian trail project.


| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 23 | |

| Monitoring Site | Primary or Alternate Site | Location (STA and Side) | Name of Receiving Water | Applicable Construction Stage for Monitoring | Sampling Type (Outfall or Receiving Water) | Drainage Area (Ac) | Disturbed Area (Ac) | Warm or Cold Water Stream | Appendix B NTU Value (Outfall Monitoring Only) |
|-----------------|---------------------------|-------------------------|-------------------------|--|--|--------------------|---------------------|---------------------------|--|
| Rock Dam A | Primary | 27+43.62 Left 7.93' | Chattahoochee River | All | Outfall | 0.31 | 0.02 | Cold | 25 |
| Rock Dam B | Primary | 28+87.47 Left 8.00' | Chattahoochee River | All | Outfall | 0.12 | 0.01 | Cold | 25 |
| Rock Dam C | Primary | 32+67.14 Left 8.00' | Chattahoochee River | All | Outfall | 0.11 | 0.01 | Cold | 25 |



50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecatl.com

LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE



REGISTERED PROFESSIONAL ENGINEER
STATE OF GEORGIA
NO. 027718
WANDA W. WILSON
GSWCC #8960
EXP. 3-11-2012

EROSION, SEDIMENTATION AND POLLUTION CONTROL NOTES

| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |



ROSWELL
GEORGIA
SINCE 1854

**WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS**

M:\2008\JOBS\08-2881 WILLEO TRAIL Concept Permitting\08-2881 GDOT Phase 5 - P01.dwg, 3/6/2010 4:57:40 PM, JIK, NIP Acad.pct, 1:1

EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN (ESPCP)

General Note: All measures outlined in this plan are to be in accordance with the "Manual for Erosion and Sediment Control in Georgia," latest edition.

| | | | |
|-------|-----------------|-----------|--------------|
| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
| GA | 0009057 | 24 | |

Project Name: Willeo Trail Phase V
 Location: City of Roswell, Fulton County, Georgia
 BEGINNING: Latitude: N 34° 00' 9.07"
 Longitude: W 84° 22' 55.43"

I. Certifications

Owner / Operator Certification
 "I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based upon my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Owner / Operator's Printed Name: _____
 Title: _____
 Signature: _____ Date: _____

Designer Certification
 "I certify that the Permittee's Erosion, Sedimentation and Pollution Control Plan provides for an appropriate and comprehensive system of best management practices required by the Georgia Water Quality Control Act and the document "Manual for Erosion and Sediment Control in Georgia" (Manual) published by the State Soil and Water Conservation Commission as of January 1 of the year in which the land-disturbing activity was permitted, provides for the sampling of the receiving water(s) or the sampling of the storm water outfalls and that the designed system of best management practices and sampling methods is expected to meet the requirements contained in the Georgia NPDES Permit No. GAR 100002."

Signature: _____ Date: _____
 GSWCC Level II Certified Design Professional #

"I certify under penalty of law that this Plan was prepared after a site visit to the locations described herein by myself or my authorized agent, under my direct supervision."

Signature: _____ Date: _____
 GSWCC Level II Certified Design Professional #

I CERTIFY THAT THE GEORGIA 2008 305(b)/303(d) LIST DOCUMENTS HAVE BEEN CONSULTED TO DETERMINE THE PROJECT SITE IS NOT WITHIN 1 LINEAR MILE UPSTREAM OR DOWNSTREAM OF AND WITHIN THE SAME WATERSHED AS, ANY PORTION OF AN BIOTA IMPAIRED STREAM SEGMENT.

DATE: _____
 MARK VAN DE WATER, PE
 GSWCC # 000006962
 EXPIRES: 03/11/2012

7-Day BMP Inspection by Design Professional

The below statement is to be signed by the Design Professional after construction has begun and Initial BMPs have been installed and inspected.

The Design Professional was notified of on _____, that land disturbance activities had begun on the subject project. As required by the Georgia NPDES Permit No. GAR 100002, an inspection of the erosion control measures (BMPs) was conducted by the Design Professional on _____. A copy of the inspection letter can be obtained from the Owner or Design Professional.

Signature: _____ Date: _____

DEVELOPER
 CITY OF ROSWELL
 PARKS & RECREATION
 DEPARTMENT
 38 HILL STREET, SUITE 100
 ROSWELL, GA 30075
 CONTACT: JEFF PRUITT
 (770) 641-3705

ENGINEER
 AEC, INC.
 50 WARM SPRINGS CIRCLE
 ROSWELL, GEORGIA 30075
 CONTACT:
 MARK VAN DE WATER, P.E.
 (770) 641-1942


EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN CHECKLIST
INFRASTRUCTURE CONSTRUCTION PROJECTS

SWCD: _____
 Project Name: Willeo Trail Phase V Address: _____
 City/County: City of Roswell, Fulton County Date on Plans: 03-05-2010

| Plan Page # | Included Y/N | TO BE SHOWN ON ES&PC PLAN |
|-------------|--------------|---|
| 24 | Y | 1. The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January 1 of the year in which the land-disturbing activity was permitted. (The completed Checklist must be submitted with the ES&PC Plan or the Plan will not be reviewed) |
| 36-31 | Y | 2. Level II certification number issued by the Commission, signature and seal of the certified design professional. (Signature, seal and Level II number must be on each sheet pertaining to ES&PC plan or the Plan will not be reviewed) |
| 26-31 | Y | 3. The name and phone number of the 24-hour local contact responsible for erosion, sedimentation and pollution controls. |
| 22 | Y | 4. Provide name, address and phone number of primary permittee. |
| 23 | Y | 5. Note total and disturbed acreage of the project or phase under construction. |
| 22 | Y | 6. Provide land lot and district numbers for site location. Describe critical areas and any additional measures that will be utilized for these areas. |
| 22 | Y | 7. Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary. |
| ALL | Y | 8. Graphic scale and north arrow. |
| ALL | Y | 9. Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following: Existing Contours: USGS 1":2000' Topographical Sheets Proposed Contours: 1' : 400' Centerline Profile |
| 25 | Y | 10. Delineation and acreage of contributing drainage basins on the project site. |
| 26-31 | Y | 11. Delineation of on-site wetlands and all state waters located on and within 200 feet of the project site. |
| 26-31 | Y | 12. Delineation of the applicable 25-foot or 50-foot undisturbed buffers adjacent to state waters and any additional buffers required by the Local Issuing Authority. Clearly note and delineate all areas of impact. |
| 39 | Y | 13. Delineate all sampling locations, perennial and intermittent streams and other water bodies into which storm water is discharged. |
| N/A | N | 14. Storm-drain pipe and weir velocities with appropriate outlet protection to accommodate discharges without erosion. Identify/Delineate all storm water discharge points. |
| 24 | Y | 15. Soil series for the project site and their delineation. |
| 23 | Y | 16. Identify the project receiving waters and describe all adjacent areas including streams, lakes, residential areas, wetlands, etc. which may be affected. |
| N/A | N | 17. Any construction activity which discharges storm water into an Impaired Stream Segment, or within 1 linear mile upstream of and within the same watershed as, any portion of an Biota Impaired Stream Segment must comply with Part III, C. of the Permit. Include the completed Appendix 1 listing all the BMPs that will be used for those areas of the site which discharge to the Impaired Stream Segment. |
| N/A | N | 18. If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 18 above) at least six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or requirements included in the TMDL Implementation Plan. |
| 39 | Y | 19. Delineate on-site drainage and off-site watersheds using USGS 1" : 2000' topographical sheets. |
| ALL | Y | 20. Initial date of the Plan and the dates of any revisions made to the Plan including the entity who requested the revisions. |
| 26-31 | Y | 21. The limits of disturbance for each phase of construction. |
| 23 | Y | 22. Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written rationale explaining the decision to use equivalent controls when a sediment basin is not attainable must be included in the plan for each common drainage location in which a sediment basin is not provided. Worksheets from the Manual must be included for structural BMPs and all calculations used by the design professional to obtain the required sediment storage when using equivalent controls. |
| N/A | N | 23. Use of alternative BMPs whose performance has been documented to be equivalent to or superior to conventional BMPs as certified by a Design Professional (unless disapproved by EPD or the Georgia Soil and Water Conservation Commission). Please refer to the Alternative BMP Guidance Document found at www.gaswcc.org |

| | | |
|-------|---|---|
| 26-31 | Y | 24. Best Management Practices to minimize off-site vehicle tracking of sediments and the generation of dust. |
| 23 | Y | 25. BMPs for concrete washdown of bobs, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum at the construction site is prohibited. |
| 23 | Y | 26. Provide BMPs for the remediation of all petroleum spills and leaks. |
| 26-31 | Y | 27. Location of Best Management Practices that are consistent with and no less stringent than the Manual for Erosion and Sediment Control in Georgia. Use uniform coding symbols from the Manual, Chapter 6, with legend. |
| 23 | Y | 28. Description of the nature of construction activity. |
| 23 | Y | 29. A description of appropriate controls and measures that will be implemented at the construction site including: (1) initial sediment storage requirements and perimeter control BMPs, (2) intermediate grading and drainage BMPs, and (3) final BMPs. |
| N/A | N | 30. Description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage BMPs, clearing and grubbing activities, excavation activities, utility activities, temporary and final stabilization). |
| 23 | Y | 31. Description of the practices that will be used to reduce the pollutants in storm water discharges. |
| 23 | Y | 32. Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed. |
| 24 | Y | 33. Design professional's certification statement and signature that the site was visited prior to development of the ES&PC Plan as stated on page 15 of the permit. |
| 24 | Y | 34. Design professional's certification statement and signature that the permittee's ES&PC Plan provides for an appropriate and comprehensive system of BMPs and sampling to meet permit requirements as stated on page 14 of the permit. |
| 24 | Y | 35. Certification statement and signature of the permittee or the duly authorized representative as stated in section V.G.2.d. of the state general permit. |
| 23 | Y | 36. An estimate of the runoff coefficient or peak discharge flow of the site prior to and after construction activities are completed. |
| 23 | Y | 37. Indication that non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wretched vegetation without first acquiring the necessary variances and permits. |
| 24 | Y | 38. Indication that the design professional who prepared the ES&PC Plan is to inspect the installation of the initial sediment storage requirements and perimeter control BMPs within 7 days after installation. |
| 23 | Y | 39. Indication that amendments/revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional. |
| 23 | Y | 40. Indication that waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit. |
| 23 | Y | 41. Documentation that the ES&PC Plan is in compliance with waste disposal, sanitary sewer, or septic tank regulations during and after construction activities have been completed. |
| 23 | Y | 42. Provide complete requirements of inspections and record keeping by the primary permittee. |
| 23 | Y | 43. Provide complete requirements of sampling frequency and reporting of sampling results. |
| 23 | Y | 44. Provide complete details for retention of records as per Part IV.F. of the permit. |
| 23 | Y | 45. Description of analytical methods to be used to collect and analyze the samples from each location. |
| 23 | Y | 46. Appendix B rationale for outfall sampling points where applicable. |
| 23 | Y | 47. Clearly note statement in bold letters - "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurrent with, land disturbing activities." |
| 23 | Y | 48. Clearly note maintenance statement in bold letters - "Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source." |
| 23 | Y | 49. Clearly note the statement in bold letters - "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding." |
| 32-38 | Y | 50. Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia. |
| 32-38 | Y | 51. Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia. |

Effective January 1, 2010



| SYMBOL | NAME |
|--------|--|
| CgA | Cartecay-Toccoa Complex, 0-2% Slopes, Occasionally Flooded |
| CeB2 | Cecil Sandy Loam, 2-6% Slopes, Moderately Eroded |
| CeC2 | Cecil Sandy Loam, 6-10% Slopes, Moderately Eroded |
| CpA | Congaree Sandy Loam, 0-2% Slopes, Occasionally Flooded |
| GgC2 | Gwinnett Loam, 6-10% Slopes, Eroded |
| LDF | Louisburg Stony Sandy Loam, 15-45% Slopes |
| LnE | Louisburg Sandy Loam, 10-25% Slopes |
| MJF | Musella and Paolet Stony Soils, 10-45% Slopes |
| ReD | Rion Sandy Loam, 10-15% Slopes |
| Toc | Toccoa Soils |
| W | Water |

| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |

AEC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecat.com


LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE

GEORGIA REGISTERED PROFESSIONAL ENGINEER
 MARK VAN DE WATER
 GSWCC #0960
 EXP. 3-11-2012

EROSION, SEDIMENTATION AND POLLUTION CONTROL NOTES



WILLEO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS



NOTES:

TOTAL PROJECT AREA (ACRES): 1.60
 TOTAL DISTURBED AREA(ACRES): 1.60
 100 YEAR HEADWATER ELEVATION IS 862.

| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 25 | |


| BASIN | TOTAL ACREAGE (Ac) | DISTURBED ACREAGE | AVERAGE SLOPE | MONITORING LOCATIONS | | | | | | | | | |
|------------|--------------------|-------------------|---------------|----------------------|------|------|------|------|----------------|------|------|------|------|
| | | | | PRE-DEVELOPED | | | | | POST-DEVELOPED | | | | |
| | | | | Q50 | Q100 | V50 | V100 | C | Q50 | Q100 | V50 | V100 | C |
| ROCK DAM A | 0.31 | 0.02 | 8.04% | 1.36 | 1.48 | 1.43 | 1.56 | 0.48 | 1.36 | 1.48 | 1.43 | 1.56 | 0.48 |
| ROCK DAM B | 0.12 | 0.01 | 24.14% | 0.54 | 0.59 | 0.98 | 1.07 | 0.49 | 0.54 | 0.59 | 0.98 | 1.07 | 0.49 |
| ROCK DAM C | 0.11 | 0.01 | 25.18% | 0.50 | 0.55 | 1.00 | 1.00 | 0.50 | 0.50 | 0.55 | 1.00 | 1.00 | 0.50 |

AEC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecad.com

LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE



DRAINAGE AREA MAP




| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |



WILLEO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS


| | | | |
|-------|-----------------|-----------|--------------|
| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
| GA | 0009057 | 26 | |



A-EC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecatl.com
 LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE



EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |



**WILLEO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS**

| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 27 | |

N/F
FULTON C
001-2-162-0-

N/F
DAVID WALLIS
001-2-162-2-0271-078

N/F
JOHN WEILAND HOMES, INC
001-2-162-2-0271-072

150' NON-IMPERVIOUS BUFFER

50' MRPA/STATE BUFFER

SS MANHOLE
TOP: 859.23

NO WIRES
ON POLE

WILLEO ROAD

WILLEO ROAD

S31° 46' 2E

S44° 29' 14.99"W
8.585

PI: 10+77.66

S44° 29' 14.99"W
33.150

PC: 10+86.24
L=25.108
R=69.000
Ch=24.970
S34° 03' 42.53"W
A=020.8491

PI: 11+11.35

11+90.00

PI: 10+44.51

S44° 53' 26.20"W
191.948

PI: 8+52.56

S46° 31' 51.83"W
228.232

PI: 6+24.33

S46° 04' 33.67"W
48.733

PI: 5+75.60

S23° 37' 04.11"W
111.934

Cd-Hb
HAYBALE BARRIER

Cd-Hb
HAYBALE BARRIER

Sd1-C
DOUBLE ROW TYPE 'C' WIRE REINFORCED SILT FENCE

Ds1
Ds2
Ds3


10+00.00
9+00.00
8+00.00
7+00.00
6+00.00

MATCHLINE SHEET 27


MATCHLINE SHEET 28

MATCHLINE SHEET 28
MATCHLINE SHEET 27

A-EC
50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecat.com
LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE



EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN




| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |



**WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS**

20120505-2881 WILLEO TRAIL Concept Permitting 05/26/12 CDDT Phase 5 - P01.dwg, 3/9/2010 1:07:42 PM, jw, KIP Asadipg3, 1:1

| | | | |
|-------|-----------------|-----------|--------------|
| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
| GA | 0009057 | 28 | |



AEC

50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecat.com

LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE

EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN

Scale 1" = 20'



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |

WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS

54-03

I:\2010\05\05\05-2851 WILLEO TRAIL Concept\Permitting\05-2851 GDOT Phase 5 - POI.dwg, 3/5/2010 10:17:19 PM, jw, NIP Acad.ppt, 1:1


| | | | |
|-------|-----------------|-----------|--------------|
| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
| GA | 0009057 | 29 | |



A-EC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecat.com
 LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE

GEORGIA
 REGISTERED
 PROFESSIONAL
 LANDSCAPE ARCHITECT
 D. VANDEWYCK
 GSWCC #8980
 EXP. 3-11-2012

EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN




| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |



WILLEO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS


M:\2009\08\08\08-2891 WILLEO TRAIL Concept\Permitting\08-2891 EROD Phase 5 - PD.dwg, 3/8/2010 1:05:55 PM, jlw, NIP Acad.dwg, 1:1

| | | | |
|-------|-----------------|-----------|--------------|
| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
| GA | 0009057 | 30 | |



N/F
FULTON COUNTY
001-2-163-0-0273-014

N/F
FULTON COUNTY
001-2-163-0-0272-009




A-EC
50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecat.com

LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE

GSWCC #8980
EXP. 3-11-2012

EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN




| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |

WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS

I:\2009\05\05\2851 WILLEO TRAIL Concept\Permitting\052851 GDOT Phase 5 - P01.dwg, 3/9/2010 1:02:27 PM, J.W. KIP, Aecat.plt, 1:1

| | | | |
|-------|-----------------|-----------|--------------|
| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
| GA | 0009057 | 31 | |



NOTE: +/- 0.5' SLUDGE IN BOTTOM OF SS STRUCTURE

J.R.
-042


MATCHLINE SHEET 30

MATCHLINE SHEET 30

AEC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecat.com
 LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE

GEORGIA
 REGISTERED
 PROFESSIONAL
 LANDSCAPE ARCHITECT
 NO. 027118
 M. VANDERKAM
 GSACC #6980
 EXP. 3-11-2012

EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |

ROSWELL
 GEORGIA
 SINCE 1854

WILLEO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS

| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 33 | |

EXISTING CONDITIONS EROSION CONTROL NARRATIVE:

- DESCRIPTION OF THE NATURE OF CONSTRUCTION ACTIVITY: GRADING, UTILITY CONSTRUCTION, BUILDING AND DETENTION POND.
- THE SITE IS CURRENTLY UNDEVELOPED AND PAD GRADED. THERE ARE SEVERAL BERMS AND TEMPORARY DOWNDRAINS THROUGHOUT THE SITE.
- CRITICAL AREAS: THE SITE IS NOT LOCATED WITHIN 200 FEET OF STATE WATERS.

PHASE 1 EROSION CONTROL NARRATIVE:

- CONTRACTOR SHALL CONFIRM THREE WEEKS PRIOR TO BEGINNING CONSTRUCTION THAT THE N.O.I. HAS BEEN FILED AND ASSOCIATED FEES PAID. THE NOI AND FEES MUST BE SUBMITTED TO E.P.D. AND/OR THE LOCAL ISSUING AUTHORITY AT LATEST 14 DAYS PRIOR TO BEGINNING CONSTRUCTION.
- INSTALL ALL SILT FENCE (S61) AND CONSTRUCTION EXIT(S) (C6) SHOWN ON THE PHASE 1 PLAN.
- LAYOUT CONSTRUCTION ROADS, STAGING AREA PADS, HAZARDOUS WASTE CONTAINMENT AREAS AND TOPSOIL STOCKPILE AREAS.
- INSTALL THE TEMPORARY SEDIMENT BASIN(S) (S63) PER THE PLAN.
- SET CLEANOUT ELEVATION MARKER ON RISER AT PROPER ELEVATION.
- INSTALL OUTLET PROTECTION (SU) AT THE TEMPORARY SEDIMENT BASIN OUTLET(S).
- CLEAR THE REMAINING SITE AND INSTALL DIVERSION DIKE(S) AND DOWNDRAIN(S).
- REMOVE ACCUMULATED SEDIMENT FROM TEMPORARY SEDIMENT BASIN(S) WHEN SEDIMENT REACHES THE DEPTH SHOWN ON THE MARKER(S).
- INSTALL AND MAINTAIN ALL BMP'S SHOWN ON THE PHASE 1 PLAN IN ACCORDANCE WITH THE MANUAL FOR SEDIMENT AND EROSION CONTROL IN GEORGIA (LATEST EDITION).
- CALL ENGINEER AT 770-641-1942 FOR INSPECTION WITHIN SEVEN (7) DAYS AFTER THE INITIAL CONSTRUCTION ACTIVITIES COMMENCE.
- SETUP A MONITORING PROGRAM IN ACCORDANCE WITH THE PLANS AND PERMIT.

PHASE 2 EROSION CONTROL NARRATIVE:


- PRACTICE DUST CONTROL (D6) AND APPLY MULCH (D61) AND TEMPORARY SEEDING (D62) AS REQUIRED.
- CONTINUE MAINTENANCE OF BMP'S INSTALLED IN PHASE 1.
- MANIPULATE THE GRADES AS SHOWN AND INSTALL ALL STORM DRAINAGE STRUCTURES AS SHOWN.
- INSTALL ALL TEMPORARY SEDIMENT TRAPS (S62) AS SHOWN.
- INSTALL DETENTION POND(S) WITH RETROFIT (R6).
- INSTALL STORM OUTLET PROTECTION AT ALL HEADWALLS PER PLANS.
- SET CLEANOUT ELEVATION MARKER ON OUTLET CONTROL STRUCTURE AT PROPER ELEVATION.
- REMOVE ACCUMULATED SEDIMENT FROM DETENTION BASIN WHEN SEDIMENT REACHES THE DEPTH SHOWN ON THE MARKER.
- INSTALL AND MAINTAIN ALL BMP'S SHOWN ON THE PHASE II PLAN IN ACCORDANCE WITH THE MANUAL FOR SEDIMENT AND EROSION CONTROL IN GEORGIA (LATEST EDITION).
- CONTINUE MONITORING PROGRAM IN ACCORDANCE WITH THE PLANS AND PERMIT.

PHASE 3 EROSION CONTROL NARRATIVE:

- CONTINUE MAINTENANCE OF BMP'S THAT ARE CURRENTLY INSTALLED ON SITE.
- CONTINUE MONITORING PROGRAM IN ACCORDANCE WITH THE PLANS AND PERMIT.
- CONSTRUCT BUILDINGS AND PARKING.
- PLANT TREES AND SHRUBS, SPREAD TOPSOIL AND GRASS ALL DISTURBED AREAS UPON COMPLETION OF FINE GRADING AND CURB BACKFILLING.
- REMOVE ALL ACCUMULATED SILT FROM DETENTION POND AND TEMPORARY SEDIMENT TRAPS. SEE FINAL GRADING PLAN FOR DETENTION POND ELEVATIONS.
- EXCAVATE SEDIMENT FOREBAYS AND MICROPOOL. INSTALL RIP RAP AT POND INLETS.
- PLANT PERMANENT VEGETATION.
- ACHIEVE FINAL STABILIZATION OF ALL AREAS.
- REMOVE ALL SEDIMENT STORAGE DEVICES INCLUDING RETROFIT AND SILT FENCES.
- FILE N.O.T. WITH GEORGIA EPD.

DESIGN CRITERIA:

FORMAL DESIGN IS NOT REQUIRED. THE FOLLOWING STANDARDS SHALL BE USED.
DRAINAGE AREA:
 FOR STONE CHECK DAMS, THE DRAINAGE AREA SHALL NOT EXCEED TWO ACRES.
HEIGHT:
 THE CENTER OF THE CHECK DAM MUST BE AT LEAST 9 INCHES LOWER THAN OUTER EDGES. DAM HEIGHT SHOULD BE 2 FEET MAXIMUM MEASURED TO CENTER CHECK DAM.
SIDE SLOPES:
 SIDE SLOPES SHALL BE 2:1 OR FLATTER.
SPACING:
 TWO OR MORE CHECK DAMS IN SERIES SHALL BE USED FOR DRAINAGE AREAS GREATER THAN ONE ACRE. MAXIMUM SPACING BETWEEN DAMS SHOULD BE SUCH THAT THE TOE OF THE UPSTREAM DAM IS AT THE SAME ELEVATION AS THE TOP OF THE DOWN STREAM DAM.
GEOTEXTILES:
 A GEOTEXTILE MUST BE USED AS A SEPARATOR BETWEEN THE GRADED STONE AND THE SOIL BASE AND ABUTMENTS. THE GEOTEXTILE WILL PREVENT THE MIGRATION OF SOIL PARTICLES FROM THE SUB GRADE INTO THE GRADED STONE. THE GEOTEXTILES SHALL BE SELECTED / SPECIFIED IN ACCORDANCE WITH AASHTO M288-96 SECTION 7.3 SEPARATION REQUIREMENTS, TABLE 3. GEOTEXTILES SHALL BE "SET" INTO THE SUBGRADE WITHOUT ANY VOIDS AND EXTEND FIVE FEET BEYOND THE DOWN STREAM TOE OF THE DAM TO PREVENT SCOUR.
CONSTRUCTION SPECIFICATIONS:
 THE FOLLOWING TYPES OF CHECK DAMS ARE USED FOR THIS STANDARD.
STONE CHECK DAMS:
 Cd-S
 STONE CHECK DAMS SHOULD BE CONSTRUCTED OF GRADED SIZE 2-10 INCH STONE. MECHANICAL OR HAND PLACEMENT SHALL BE REQUIRED TO ENSURE COMPLETE COVERAGE OF ENTIRE WIDTH OF DITCH OR SWALE AND THAT CENTER OF DAM IS LOWER THAN EDGES.
MAINTENANCE:
 PERIODIC INSPECTION AND REQUIRED MAINTENANCE MUST BE PROVIDED. SEDIMENT SHALL BE REMOVED WHEN IT REACHES A DEPTH OF ONE-HALF THE ORIGINAL DAM HEIGHT OR BEFORE THE AREA IS TO BE MOVED. CHECK DAMS SHALL BE REMOVED ONCE FINAL STABILIZATION HAS OCCURRED. OTHERWISE, CHECK DAMS MAY REMAIN IN PLACE PERMANENTLY. AFTER REMOVAL, THE AREA BENEATH THE DAM SHALL BE SEEDED AND MULCHED IMMEDIATELY.



(Cd-S) STONE CHECK DAMS
NOT TO SCALE

| CODE | PRACTICE STD. / SPC. / SECTION | DETAIL | DESCRIPTION |
|-------|--------------------------------|--------|--|
| S41-B | BRUSH BARRIER | | THIS ITEM CONSISTS OF INTERMIXED BRUSH, LOGS, ETC. SO AS NOT TO FORM A SOLID DAM. CONSTRUCTION AT THE TOE OF ALL SLOPES DURING THE CLEARING AND GRADING OPERATION. THE BRUSH SHOULD BE USED IN THE AREA OF THE SLOPE. THE BRUSH SHOULD BE PLACED IN THE AREA OF THE SLOPE. THE BRUSH SHOULD BE PLACED IN THE AREA OF THE SLOPE. THE BRUSH SHOULD BE PLACED IN THE AREA OF THE SLOPE. |
| S41-C | SEDIMENT BARRIER | | A BARRIER OF Baled straw is used to prevent sediment from leaving the construction site. It is used in situations as ditch ditches or along the toe of slope or right of way in fill areas. THE BRUSH SHOULD BE PLACED IN THE AREA OF THE SLOPE. THE BRUSH SHOULD BE PLACED IN THE AREA OF THE SLOPE. THE BRUSH SHOULD BE PLACED IN THE AREA OF THE SLOPE. |
| S42-A | Baffle Box | | USED FOR FLEETS RECEIVING RUNOFF WITH A HIGHER VOLUME OR VELOCITY. A GUIDE FOR USE WILL BE FOR AN INLET RECEIVING A 0-7 CFS. |
| S42-B | Block & Gravel | | USED FOR FLEET PROTECTION WHERE HEAVY FLOWS ARE EXPECTED AND WHERE THE UNDERLAYER IS TO BE PROTECTED. THE BLOCKS SHALL BE PLACED IN THE AREA OF THE SLOPE. THE BLOCKS SHALL BE PLACED IN THE AREA OF THE SLOPE. THE BLOCKS SHALL BE PLACED IN THE AREA OF THE SLOPE. |
| S42-C | Inlet | | 1. A SEDIMENT BARRIER CONSISTING OF A PREFABRICATED FRAME WITH FILTER FABRIC USED AROUND A DRAIN INLET OR CATCH BASIN. 2. A SEDIMENT BARRIER CONSISTING OF A PREFABRICATED FRAME WITH FILTER FABRIC USED AROUND A DRAIN INLET OR CATCH BASIN. 3. A SEDIMENT BARRIER CONSISTING OF A PREFABRICATED FRAME WITH FILTER FABRIC USED AROUND A DRAIN INLET OR CATCH BASIN. |

| CODE | PRACTICE STD. / SPC. / SECTION | DETAIL | DESCRIPTION |
|-------|--------------------------------|--------|---|
| S42-D | Gravel | | USED FOR INLET PROTECTION WHERE HEAVY CONCENTRATED FLOWS ARE EXPECTED. STONE AND GRAVEL ARE USED TO TRAP SEDIMENT. THE SLOPE TOWARD THE INLET SHALL BE NO MORE THAN 3:1. A GUIDE FOR USE WILL BE FOR AN INLET RECEIVING A 0-1.5 CFS. |
| S42-E | Sediment Basin | | A BASIN EXCAVATED OR AN AREA THAT IS DAMMED. THE BASIN IS DESIGNED TO HOLD A SEDIMENT LOAD OF 1000 LB PER SQ YD. VOLUME FOR ACRE OF DRAINAGE AREA. IT IS USED FOR DRAINAGE AREAS. IT IS USED FOR DRAINAGE AREAS. IT IS USED FOR DRAINAGE AREAS. |
| S42-F | Silt Control | | A SILT CONTROL RATE IS A STRUCTURE PLACED ON A PIPE. SMALL BOX CULVERTS OR FROM EXISTING CONSTRUCTION TO CATCH SILT AND PREVENT IT FROM LEAVING THE CONSTRUCTION SITE. SPECIFIC TO SMALL DRAINAGE AREAS ONLY. DO NOT USE IN STATE WATERS. |
| S42-G | Spread | | A TEMPORARY BRIDGE OR PIPE STRUCTURE PROTECTING A STREAM OR WATER COURSE FROM DAMAGE. IT IS USED TO CROSS STREAMS AND WATER COURSES. IT IS USED TO CROSS STREAMS AND WATER COURSES. IT IS USED TO CROSS STREAMS AND WATER COURSES. |

NOTE:
 1. DO NOT USE EROSION CONTROL ITEMS IN A FLOWING STREAM OR IN A TIDAL AREA BELOW HIGH TIDE.
 2. FOR ADDITIONAL INFORMATION ON THE DESIGN AND APPLICATION OF EROSION CONTROL MEASURES SEE THE GEORGIA SOIL AND WATER CONSERVATION COMMISSION "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA".

| | |
|---|--------------|
| DEPARTMENT OF TRANSPORTATION | |
| STATE OF GEORGIA | |
| EROSION CONTROL LEGEND AND UNIFORM CODE SHEET | |
| SHEET 5 OF 6 | |
| NO SCALE | JANUARY 2007 |
| NUMBER | 52-5 |
| EC-L5 | |

| CODE | PRACTICE STD. / SPC. / SECTION | DETAIL | DESCRIPTION |
|------|---------------------------------------|--------|---|
| S1 | Storm Drain Outlet Protection | | A PIPE OR BOX CULVERT OUTLET HEADWALL WITH AN APRON AND DISTRIBUTION BLOCKS IS USED TO PREVENT EROSION AND TO SLOW WATER. IT IS USED ON THE OUTLET OF ALL BOX CULVERTS AND ON 4" AND LARGER PIPES. MAY BE USED ON INLET FOR FLOWING STREAMS AND ON SMALL PIPES WHEN OUTLET VELOCITY IS 10 FPS OR GREATER. |
| S1-R | Storm Drain Outlet Protection Pattern | | THIS ITEM IS USED TO "CY" WHEN ADDITIONAL PROTECTION IS NEEDED. TYPE 1 RIP RAP PLACED ON FILTER FABRIC SHOULD BE USED AS A 14" INCHES. MAY BE USED ON FLEETS FOR FLOWING STREAMS. REFER TO CHARTS IN "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA" FOR QUANTITY DETERMINATION. |
| SU | Surface Roughening | | PROVIDING A ROUGH SOIL SURFACE WITH HORIZONTAL DEPRESSIONS, BY OPERATING A CLEATED COVER ON THE SLOPE IN A VERTICAL DIRECTION. CREATING SERVED SLOPES IN THE GRADING PROCESS TO DISPERSE ENERGY WILL REDUCE RUNOFF VELOCITY AND INCREASE INFILTRATION OF WATER. IN MOST CASES THIS ITEM IS NOT NECESSARY TO BE SHOWN ON THE PLANS. BUT SHOULD BE COMPLETED BY THE EROSION CONTROL ALL PROJECTS. IF SERVED SLOPES ARE USED ON THE PROJECT, THIS ITEM SHALL BE SHOWN WHERE SERVED SLOPES ARE TO BE USED. |

| CODE | PRACTICE STD. / SPC. / SECTION | DETAIL | DESCRIPTION |
|------|--------------------------------|--------|-------------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

NOTE:
 1. DO NOT USE EROSION CONTROL ITEMS IN A FLOWING STREAM OR IN A TIDAL AREA BELOW HIGH TIDE.
 2. FOR ADDITIONAL INFORMATION ON THE DESIGN AND APPLICATION OF EROSION CONTROL MEASURES AND FOR THE LIST OF EROSION CONTROL MEASURES SEE THE GEORGIA SOIL AND WATER CONSERVATION COMMISSION "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA".


| | |
|---|--------------|
| DEPARTMENT OF TRANSPORTATION | |
| STATE OF GEORGIA | |
| EROSION CONTROL LEGEND AND UNIFORM CODE SHEET | |
| SHEET 6 OF 6 | |
| NO SCALE | JANUARY 2007 |
| NUMBER | 52-6 |
| EC-L6 | |

A-EC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecat.com

LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE



EROSION CONTROL DETAILS



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |



WILLEO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS

M:\2009\09\09\281 WILLEO TRAIL Concept\Permitting\09-281\GDOT Phase 5 - PU.dwg, 3/30/2010 8:24:24 AM, [P] KIP Aabach, 1:1

STORM DRAIN OUTLET PROTECTION

DESIGN CRITERIA:

STRUCTURALLY LINED APRONS AT THE OUTLETS OF PIPES AND PAVED CHANNEL SECTIONS SHALL BE DESIGNED ACCORDING TO THE FOLLOWING CRITERIA:
CAPACITY
 PEAK STORMFLOW FROM THE 25-YEAR, 24 HOUR FREQUENCY STORM OR THE STORM SPECIFIED IN THE TITLE 12-7-1 OF THE OFFICIAL CODE OF GEORGIA ANNOTATED OR THE DESIGN DISCHARGE OF THE WATER CONVEYANCE STRUCTURE, WHICHEVER IS GREATER.

TAILWATER DEPTH
 THE DEPTH OF THE TAILWATER IMMEDIATELY BELOW THE PIPE OUTLET MUST BE DETERMINED FOR THE DESIGN CAPACITY OF THE PIPE. MANNING'S EQUATION MAY BE USED TO DETERMINE TAILWATER DEPTH. IF THE TAILWATER DEPTH IS LESS THAN HALF THE DIAMETER OF THE OUTLET PIPE, IT SHALL BE CLASSIFIED AS A MINIMUM TAILWATER CONDITION. IF THE TAILWATER DEPTH IS GREATER THAN HALF THE PIPE DIAMETER, IT SHALL BE CLASSIFIED AS A MAXIMUM TAILWATER CONDITION. PIPES WHICH OUTLET ONTO FLAT AREAS WITH NO DEFINED CHANNEL MAY BE ASSUMED TO HAVE A MINIMUM TAILWATER CONDITION.

APRON WIDTH
 IF THE PIPE DISCHARGES DIRECTLY INTO A WELL-DEFINED CHANNEL, THE APRON SHALL EXTEND ACROSS THE CHANNEL BOTTOM AND UP THE CHANNEL BANKS TO AN ELEVATION ONE FOOT ABOVE THE MAXIMUM TAILWATER DEPTH OR TO THE TOP OF THE BANK (WHICHEVER IS LESS). IF THE PIPE DISCHARGES ONTO A FLAT AREA WITH NO DEFINED CHANNEL, THE WIDTH OF THE APRON SHALL BE DETERMINED AS FOLLOWS:
 A. THE UPSTREAM END OF THE APRON, ADJACENT TO THE PIPE, SHALL HAVE A WIDTH THREE TIMES THE DIAMETER OF THE OUTLET PIPE.
 B. FOR THE MINIMUM TAILWATER CONDITION, THE DOWNSTREAM END OF THE APRON SHALL HAVE A WIDTH EQUAL TO THE PIPE DIAMETER PLUS THE LENGTH OF THE APRON. REFER TO FIGURE 6-24.1.
 C. FOR A MAXIMUM TAILWATER CONDITION, THE DOWN STREAM END SHALL HAVE A WIDTH EQUAL TO THE PIPE DIAMETER PLUS 0.4 TIMES THE LENGTH OF THE APRON. REFER TO FIGURE 6-24.2.


BOTTOM GRADE
 THE APRON SHALL BE CONSTRUCTED WITH NO SLOPE ALONG ITS LENGTH (0.0% GRADE). THE INVERT ELEVATION OF THE DOWNSTREAM END OF THE APRON SHALL BE EQUAL TO THE ELEVATION OF THE INVERT OF THE RECEIVING CHANNEL. THERE SHALL BE NO OVERFALL AT THE END OF THE APRON.

SIDE SLOPE
 IF THE PIPE DISCHARGES INTO A WELL-DEFINED CHANNEL, THE SIDE SLOPES OF THE CHANNEL SHALL NOT BE STEEPER THAN 2:1.

ALIGNMENT
 THE APRON SHALL BE LOCATED SO THAT THERE ARE NO BENDS IN THE HORIZONTAL ALIGNMENT.

GEOTEXTILE
 GEOTEXTILES SHOULD BE USED AS A SEPARATOR BETWEEN THE GRADED STONE, THE SOIL BASE, AND THE APRON. THE GEOTEXTILES WILL PREVENT THE MIGRATION OF SOIL PARTICLES FROM THE SUBGRADE INTO THE GRADED STONE. THE GEOTEXTILE SHALL BE SPECIFIED ON ACCORDANCE WITH AASHTO M288-96 SECTION 7.5, PERMANENT EROSION CONTROL RECOMMENDATIONS. THE GEOTEXTILE SHOULD BE PLACED IMMEDIATELY ADJACENT TO THE SUBGRADE WITHOUT ANY VOIDS.

MATERIALS
 THE APRON MAY BE LINED WITH RIPRAP, GROUDED RIPRAP, OR CONCRETE. THE MEDIAN SIZED STONE FOR RIPRAP, D50, SHALL BE DETERMINED FROM THE CURVES, FIGURE 6-24.1 AND 6-24.2, ACCORDING TO THE TAILWATER CONDITION. THE GRADATION, QUALITY AND PLACEMENT OF RIPRAP SHALL CONFORM TO APPENDIX C.



PIPE OUTLET TO WELL-DEFINED CHANNEL: PIPE OUTLET TO FLAT AREA - NO WELL-DEFINED CHANNEL:

DESIGN SPECIFICATIONS TABLE

| HW L.D. | D ₀ | Q | V | L _a | W ₁ | W ₂ | d ₅₀ | D |
|---------|----------------|-------|-------|----------------|----------------|----------------|-----------------|-------|
| (CFS) | (FT.) | (FPS) | (FT.) | (FT.) | (FT.) | (FT.) | (IN.) | (IN.) |
| A-1 | | | | | | | | |
| B-1 | | | | | | | | |

St **STORM DRAIN OUTLET PROTECTION NOT TO SCALE**

CONSTRUCTION SPECIFICATIONS:

- ENSURE THAT THE SUBGRADE FOR THE FILTER AND RIPRAP FOLLOWS THE REQUIRED LINES AND GRADES SHOWN IN THE PLAN. COMPACT ANY FILL REQUIRED IN THE SUBGRADE TO THE DENSITY OF THE SURROUNDING UNDISTURBED MATERIAL. LOW AREAS IN THE SUBGRADE ON UNDISTURBED SOIL MAY ALSO BE FILLED BY INCREASING THE RIPRAP THICKNESS.
- THE RIPRAP AND GRAVEL FILTER MUST CONFORM TO THE SPECIFIED GRADING LIMITS SHOWN ON THE PLANS.
- GEOTEXTILE MUST MEET DESIGN REQUIREMENTS AND BE PROPERLY PROTECTED FROM PUNCHING OR TEARING DURING INSTALLATION. REPAIR ANY DAMAGE BY REMOVING THE RIPRAP AND PLACING ANOTHER PIECE OF FILTER FABRIC OVER THE DAMAGED AREA. ALL CONNECTING JOINTS SHOULD OVERLAP A MINIMUM OF 1 FT. IF THE DAMAGE IS EXTENSIVE, REPLACE THE ENTIRE FILTER FABRIC.
- RIPRAP MAY BE PLACED BY EQUIPMENT, BUT TAKE CARE TO AVOID DAMAGING THE FILTER.
- THE MINIMUM THICKNESS OF THE RIPRAP SHOULD BE 1.5 TIMES THE MAXIMUM STONE DIAMETER.
- CONSTRUCT THE APRON ON ZERO GRADE WITH NO OVERFALL AT THE END. MAKE THE TOP OF THE RIPRAP AT THE DOWNSTREAM END LEVEL WITH THE RECEIVING AREA OR SLIGHTLY BELOW IT.
- ENSURE THAT THE APRON IS PROPERLY ALIGNED WITH THE RECEIVING STREAM AND PREFERABLY STRAIGHT THROUGHOUT ITS LENGTH. IF A CURVE IS NEEDED TO FIT SITE CONDITIONS, PLACE IT IN THE UPPER SECTION OF THE APRON.
- IMMEDIATELY AFTER CONSTRUCTION, STABILIZE ALL DISTURBED AREAS WITH VEGETATION.
- STONE QUALITY - SELECT STONE FOR RIPRAP FROM FIELD STONE OR QUARRY STONE. THE STONE SHOULD BE HARD, ANGULAR, AND HIGHLY WEATHER-RESISTANT. THE SPECIFIC GRAVITY OF THE INDIVIDUAL STONES SHOULD BE AT LEAST 2.5.
- FILTER - INSTALL A FILTER TO PREVENT SOIL MOVEMENT THROUGH THE OPENINGS IN THE RIPRAP. THE FILTER SHOULD CONSIST OF A GRADED GRAVEL LAYER OR A SYNTHETIC FILTER CLOTH. SEE APPENDIX C, P. C-1.

MAINTENANCE:
 INSPECT RIPRAP OUTLET STRUCTURES AFTER HEAVY RAINS TO SEE IF ANY EROSION AROUND OR BELOW THE RIPRAP HAS TAKEN PLACE OR IF STONES HAVE BEEN DISLOOGED. IMMEDIATELY MAKE ALL NEEDED REPAIRS TO PREVENT FURTHER DAMAGE.

- NOTES:**
- LENGTH (L₀) IS THE RIPRAP LENGTH (AS SHOWN IN THE CHART).
 - DEPTH (D) IS THE RIPRAP DEPTH (1.5 TIMES THE MAXIMUM STONE DIAMETER, OR AS SHOWN ON DRAWINGS BUT NOT LESS THAN 12").
 - INSTALL A 6" MINIMUM DEEP FILTER STONE BLANKET (#57 STONE) OR FILTER FABRIC (AASHTO M288-96 SECTION 7.5) BETWEEN RIPRAP AND SOIL FOUNDATION.
 - IN A WELL-DEFINED CHANNEL, EXTEND THE APRON UP THE CHANNEL BANKS TO AN ELEVATION OF 6" ABOVE THE MAXIMUM TAILWATER DEPTH, OR TO THE TOP OF THE BANK, WHICHEVER IS LESS.
 - A FILTER BLANKET OR FILTER FABRIC SHOULD BE INSTALLED BETWEEN THE RIPRAP AND SOIL FOUNDATION.
 - FOR VELOCITIES UP TO 6.5 FPS, USE GDOT TYPE 3 WITH #57 FILTER BEDDING STONE.
 - FOR VELOCITIES OVER 6.5 FPS, CONSULT TABLE C-1.

TABLE C-1
GRADED RIP-RAP STONE

| FLOW VELOCITY (FT./SEC.) | N.S.A. NO. ¹ | SIZE INCHES (SQ. OPENING) | | | FILTER STONE N.S.A. NO. ¹ |
|--------------------------|-------------------------|---------------------------|-------------------|-------|--------------------------------------|
| | | MAX. | AVG. ² | MIN. | |
| 2.5 | R-1 | 1 1/2 | 3/4 | No. 8 | FS-1 |
| 4.5 | R-2 | 3 | 1 1/2 | 1 | FS-1 |
| 6.5 | R-3 | 6 | 3 | 2 | FS-2 |
| 9.0 | R-4 | 12 | 6 | 3 | FS-2 |
| 11.5 | R-5 | 18 | 9 | 5 | FS-2 |
| 13.0 | R-6 | 24 | 12 | 7 | FS-3 |
| 14.5 | R-7 | 30 | 15 | 12 | FS-3 |

TABLE C-2
FILTER BEDDING STONE

| N.S.A. NO. ¹ | SIZE INCHES (SQ. OPENING) | | |
|-------------------------|---------------------------|-------------------|-------------------|
| | MAX. | AVG. ² | MIN. ² |
| FS-1 | 3/8 | #30 MESH | #100 MESH |
| FS-2 | 2 | #4 | #100 MESH |
| FS-3 | 6 1/2 | 2 1/2 | #16 |

TABLE C-4
FILTER BEDDING STONE

| G.D.O.T. NO. ⁴ | NO MINAL SIZE (INCHES) | |
|---------------------------|------------------------|-------------------|
| | MAX. | MIN. ² |
| 3 | 2" | 1" |
| 4 | 1 1/2" | 3/4" |
| 5 | 1" | 1/2" |
| 6 | 3/4" | 3/8" |
| 57 | 1" | No. 4 |

TABLE C-3
GRADED RIP-RAP STONE

| G.D.O.T. NO. ⁴ | SIZE INCHES (SQ. OPENING) | | | COMMON USES |
|---------------------------|---------------------------|-------------------|-------------------|---------------------------|
| | MAX. | AVG. ² | MIN. ² | |
| TYPE3 | 12 | 9 | 5 | CREEK BANKS, PIPE OUTLETS |
| TYPE1 | 24 | 12 | 7 | LAKES, SHORELINES, RIVERS |

- NATIONAL STONE ASSOCIATION
- AT LEAST 50% OF THE INDIVIDUAL STONE PARTICLES MUST BE EQUAL OR LARGER THAN LISTED SIZE.
- 85-100% OF THE INDIVIDUAL STONE PARTICLES MAYBE LESS THAN LISTED SIZE.
- GEORGIA DEPARTMENT OF TRANSPORTATION

MULCHING ONLY

MULCHING BY ITSELF MAY BE USED AS TEMPORARY STABILIZATION (MULCHING ONLY) WHEN SEED WILL NOT HAVE A SUITABLE GROWING SEASON. STABILIZATION MAY BE ACCOMPLISHED WITH: STRAW - 2 TONS/ACRE OR HAY-2.5 TONS/ACRE PROVIDED THAT THE APPROPRIATE DEPTH (2-4") IS ACHIEVED. ALL HAY OR STRAW SHALL BE ANCHORED WITH A TACKIFIER (Td) (EMULSIFIED ASPHALT, GRADE AE-5 OR SS-1, AT A RATE OF 100 GAL. OF EMULSIFIED ASPHALT AND 100 GAL. OF WATER PER TON OF MULCH), AND PROVIDED THAT A CONTINUOUS COVER OF 90% OR GREATER OF THE SOIL SURFACE IS MAINTAINED. OTHER ACCEPTABLE MULCHES ARE WOOD WASTE, BARK, OR SAWDUST SPREAD 2-3" DEEP. WHEN MULCH IS USED WITH SEED, FOLLOW THE SPECIFICATIONS FOR TEMPORARY SEEDING (Da2) OR PERMANENT SEEDING (Da3).

TEMPORARY AND PERMANENT GRASSING

- NOTES:**
- ALL SEEDING RATES ARE EXPRESSED AS PURE LIVE SEED (PLS).
 - MATTING BLANKETS (MB) AND HYDROSEED ARE REQUIRED ON SLOPES STEEPER THAN 2H:1V.
 - THE LANDSCAPE PLANS, IF ANY WILL SUPERCEDE THIS DETAIL FOR PERMANENT VEGETATION. MULCHING ONLY (Da1) OR TEMPORARY GRASSING (Da2) SHALL BE APPLIED TO ALL EXPOSED AREAS WITHIN 14 DAYS OF DISTURBANCE AND WHEN ROUGH GRADED DISTURBANCE WILL LAST FOR LESS THAN SIX MONTHS. IF ROUGH GRADED AREAS WILL BE UNDISTURBED FOR LONGER THAN SIX MONTHS OR AREA IS AT FINAL GRADE, THEN PERMANENT VEGETATION (Dd3) SHALL BE USED.
 - BLOCK SOD (Da4) PROVIDES IMMEDIATE COVER AND IS ESPECIALLY EFFECTIVE IN CONTROLLING EROSION ADJACENT TO CONCRETE FLUMES AND OTHER STRUCTURES.
 - THE CONTRACTOR SHALL SELECT A BMP SUITABLE TO THE SEASON OF THE YEAR AND THE GRADING STATUS OF THE AREA TO BE STABILIZED.
 - CONSTRUCTION SPECIFICATIONS FOR EACH BMP SHALL BE AS PUBLISHED IN THE **MANUAL FOR SEDIMENT AND EROSION CONTROL IN GEORGIA, LATEST EDITION.**

- SUBSTITUTE PENSACOLA BAHIA IN THE COASTAL MAJOR RESOURCE AREA OF GEORGIA.
- BERMUDA SHOULD NOT BE PLANTED IN THE M-L MAJOR RESOURCE AREA OF GEORGIA.
- MULCH FOR HYDROSEED: 500 LB. OF WOOD CELLULOSE MULCH OR EQUIVALENT PER ACRE, THEN APPLY STRAW @ 2 TON/AC. OR HAY @ 2.5 TONS/AC. STRAW OR HAY SHALL BE DRY, NOT CAKED, AND FREE OF WEED SEED.
- SERICEA LESPEDEZA SHALL BE SCARIFIED AND INOCULATED WITH "EL" BACTERIA. USE DOUBLE THE RECOMMENDED RATE OF INOCULUM FOR CONVENTIONAL SEEDING AND 4X THE RECOMMENDED RATE FOR HYDROSEEDING. OTHERWISE FOLLOW THE SUPPLIER'S INSTRUCTIONS WHEN INOCULATING LEGUMES.

FERTILIZER SCHEDULE

Table 6-5.1. Fertilizer Requirements

| TYPE OF SPECIES | YEAR | ANALYSIS OR EQUIVALENT N-P-K | RATE | N TOP DRESSING RATE |
|---------------------------------------|-------------|------------------------------|--|---------------------------------|
| 1. Cool season grasses | First | 6-12-12 | 1500 lbs./ac. | 50-100 lbs./ac. 1/2/30 |
| | Second | 6-12-12 | 1000 lbs./ac. | |
| | Maintenance | 10-10-10 | 400 lbs./ac. | |
| 2. Cool season grasses and legumes | First | 6-12-12 | 1500 lbs./ac. | 0-50 lbs./ac. 1/ |
| | Second | 6-12-12 | 1000 lbs./ac. | |
| | Maintenance | 10-10-10 | 400 lbs./ac. | |
| 3. Ground covers | First | 10-10-10 | 1300 lbs./ac. 3/ | - |
| | Second | 10-10-10 | 1300 lbs./ac. 3/ | |
| | Maintenance | 10-10-10 | 1100 lbs./ac. | |
| 4. Pine seedlings | First | 20-10-5 | one 21 gram pellet per seedling placed in the closing hole | - |
| | Second | 20-10-5 | one 21 gram pellet per seedling placed in the closing hole | |
| | Maintenance | 20-10-5 | one 21 gram pellet per seedling placed in the closing hole | |
| 5. Shrub Lespedeza | First | 0-10-10 | 700 lbs./ac. | - |
| | Second | 0-10-10 | 700 lbs./ac. 4/ | |
| | Maintenance | 0-10-10 | 700 lbs./ac. 4/ | |
| 6. Temporary cover crops seeded alone | First | 10-10-10 | 500 lbs./ac. | 30 lbs./ac. 5/ |
| | Second | 10-10-10 | 500 lbs./ac. | |
| | Maintenance | 10-10-10 | 500 lbs./ac. | |
| 7. Warm season grasses | First | 6-12-12 | 1500 lbs./ac. | 50-100 lbs./ac. 2/6/30 lbs./ac. |
| | Second | 6-12-12 | 800 lbs./ac. | |
| | Maintenance | 10-10-10 | 400 lbs./ac. | |
| 8. Warm season grasses and legumes | First | 6-12-12 | 1500 lbs./ac. | 50 lbs./ac. 2/ |
| | Second | 6-12-12 | 1000 lbs./ac. | |
| | Maintenance | 10-10-10 | 400 lbs./ac. | |

- 1/ Apply in spring following seeding.
- 2/ Apply in split applications when high rates are used.
- 3/ Apply in 3 split applications.
- 4/ Apply when plants are pruned.
- 5/ Apply to grass species only.
- 6/ Apply when plants grow to a height of 2 to 4 inches.

| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 36 | |





Figure 6-4.1
GaSWCC (Amended - 2010)

AEC
 50 Warm Springs Circle
 Roswell, Georgia 30075
 (770) 641-1942
 www.aecatl.com
 LAND PLANNING
 CIVIL ENGINEERING
 LANDSCAPE ARCHITECTURE

GEORGIA
 REGISTERED PROFESSIONAL LANDSCAPE ARCHITECT
 No. 027118
 JIM VANDEWALDE
 GSWCC #0980
 EXP. 3-11-2012

EROSION CONTROL DETAILS



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |

ROSWELL
 GEORGIA
 SINCE 1854

WILLO TRAIL - PHASE V
 ROSWELL, FULTON COUNTY, GEORGIA
 PROPOSED PEDESTRIAN TRAIL
 CONSTRUCTION PLANS

Ds2 TEMPORARY GRASSING

TEMPORARY GRASSING SHALL CONSIST OF SOWING A QUICK GRASS SUCH AS RYE, BROWN TOP MILLET, OR A GRASS SUITABLE TO THE AREA AND SEASON. MULCH, LIME AND FERTILIZER MAY BE OMITTED UNLESS LOCAL CONDITIONS OR SOIL TESTS INDICATE OTHERWISE. TEMPORARY VEGETATIVE MEASURES SHOULD BE COORDINATED WITH PERMANENT MEASURES TO ASSURE ECONOMIC AND EFFECTIVE STABILIZATION. FOR ADDITIONAL OPTIONS OR IF THE AREA IS EXPECTED TO BE UNDISTURBED FOR LONGER THAN SIX MONTHS, PERMANENT PERENNIAL VEGETATION (Ds3) SHALL BE USED. REFER TO THE COMPANION PLANTING SCHEDULE UNDER PERMANENT GRASSING (Ds3).

Ds2 GRASSING SCHEDULE

| Table 6-4.1 - Temporary Cover or Companion Crops 1/ | | | | | | | | | | | |
|---|--|------------------|----------------------------------|----------------|---|---|---|---|---|---|---|
| PLANT, PLANTING RATES, AND PLANTING DATED FOR TEMPORARY COVER OR COMPANION CROPS 1/ | | | | | | | | | | | |
| Species | Broadcast Rates 2/ - P, S, 3/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | | | | | | |
| | | | | | | J | F | M | A | M | J |
| BARLEY (<i>Hordeum vulgare</i>) | C 3bu (144 lbs.) 1/2 bu. (24 lbs.) | M, L, P | | | 14,000 seed per pound. Use on productive soils. | | | | | | |
| LESPEDEZA ANNUAL (<i>Lespedeza orata</i>) | C 40 lbs. 10 lbs. | M, L, P, C | | | 200,000 seed per pound. May volunteer for several years. Use inoculant CL. | | | | | | |
| LOVEGRASS WEEPING (<i>Eragrostis curvula</i>) | C 4 lbs. 2 lbs. | M, L, P, C | | | 1,500,000 seed per pound. Quick dense cover. Mix with <i>Sericea lespedeza</i> . | | | | | | |
| MILLET, BROWN TOP (<i>Panicum fasciculatum</i>) | C 40 lbs. 10 lbs. | M, L, P | | | 157,000 seed per pound. Quick dense cover. Will provide too much competition in mixtures if seeded at high rates. | | | | | | |

| Table 6-4.1 - Temporary Cover or Companion Crops 1/ - continued | | | | | | | | | | | |
|---|--|------------------|----------------------------------|----------------|---|---|---|---|---|---|---|
| PLANT, PLANTING RATES, AND PLANTING DATED FOR TEMPORARY COVER OR COMPANION CROPS 1/ | | | | | | | | | | | |
| Species | Broadcast Rates 2/ - P, S, 3/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | | | | | | |
| | | | | | | J | F | M | A | M | J |
| MILLET, PEARL (<i>Pennisetum glaucum</i>) | C 50 lbs. 1.1 lb. | M, L, P, C | | | 88,000 seed per pound. Quick dense cover. May reach 6 feet in height. Not recommended for mixtures. | | | | | | |
| OATS (<i>Avena sativa</i>) | C 4 bu. (128 lbs.) 1 bu. (32 lbs.) | M, L, P, C | | | 19,000 seed per pound. Use on productive soils. Not as winterhard as rye or barley. | | | | | | |
| RYE (<i>Sectia cerealis</i>) | C 3 bu. (108 lbs.) 1/2 bu. (29 lbs.) | M, L, P, C | | | 18,000 seed per pound. Quick cover. Drought tolerant and winterhard. | | | | | | |
| RYEGRASS ANNUAL (<i>Lolium temerarium</i>) | C 40 lbs. 0.9 lb. | M, L, P | | | 227,000 seed per pound. Dens cover. Very competitive and tend to be used in mixtures. | | | | | | |
| SUDANGRASS (<i>Sorghum sudanese</i>) | C 60 lbs. 1.4 lb. | M, L, P, C | | | 55,000 seed per pound. Good on droughty sites. Not recommended for mixtures. | | | | | | |

| Table 6-4.1 - Temporary Cover or Companion Crops 1/ - continued | | | | | | | | | | | |
|---|--|------------------|----------------------------------|----------------|---|---|---|---|---|---|---|
| PLANT, PLANTING RATES, AND PLANTING DATED FOR TEMPORARY COVER OR COMPANION CROPS 1/ | | | | | | | | | | | |
| Species | Broadcast Rates 2/ - P, S, 3/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | | | | | | |
| | | | | | | J | F | M | A | M | J |
| TRITICALE (<i>Triticosec</i>) | C 3 bu. (144 lbs.) 1/2 bu. (24 lbs.) | C | | | Use on lower part of Southern Coastal Plain and in Atlantic Coastal Flatwoods only. | | | | | | |
| WHEAT (<i>Triticum aestivum</i>) | C 3 bu. (108 lbs.) 1/2 bu. (29 lbs.) | M, L, P, C | | | 15,000 seed per pound. | | | | | | |

1/ Temporary cover crops are very competitive and will crowd out perennials if seeded too heavily.
 2/ Reduce seeding rates by 50% when drilled.
 3/ P, S is an abbreviation for Pure Live Seed.
 4/ M, L represents the Mountain, Blue Ridge, and Ridges and Valleys MLRAs.
 P represents the Southern Piedmont MLRA.
 C represents the Southern Coastal Plain, Sand Hills, Black Lands, and Atlantic Coast Flatwoods MLRAs (See Figure 6-4.1, p. 6-4C).

Ds3 PERMANENT GRASSING

PERMANENT GRASSING SHALL BE APPLIED AND REAPPLIED IF NECESSARY UNTIL FINAL STABILIZATION IS ACHIEVED. FINAL STABILIZATION MEANS THAT ALL SOIL DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED, AND THAT FOR UNPAVED AREAS AND AREAS NOT COVERED BY PERMANENT STRUCTURES, AT LEAST 70% OF THE SOIL SURFACE IS UNIFORMLY COVERED BY PERENNIAL VEGETATION WITHIN THE GROWING SEASON (OR OTHER EQUIVALENT PERMANENT STABILIZATION MEASURES). MULCHING IS REQUIRED FOR ALL PERMANENT VEGETATION APPLICATIONS. MULCH APPLIED TO SEEDED AREAS SHALL ACHIEVE 75% SOIL COVER (25% UNCOVERED) WITHIN 24 HOURS AFTER SEEDING (3). REFER TO THE FERTILIZATION REQUIREMENTS CHART FOR TYPES AND RATES OF FERTILIZER APPLICATION.

Ds3 GRASSING SCHEDULE

| Table 6-5.2 - Permanent Cover | | | | | | | | | | | |
|--|--|------------------|----------------------------------|----------------|---|------|---|---|---|---|---|
| PLANTS, PLANTING RATES, AND PLANTING DATES FOR PERMANENT COVER | | | | | | | | | | | |
| Species | Broadcast Rates 1/ - P, S, 2/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | Date | | | | | |
| | | | | | | | J | F | M | A | M |
| BAHA, PENSACOLA (<i>Paspalum notatum</i>) | C 60 lbs. 1.4 lb. | P, C | | | 156,000 seed per pound. Low growing. Slow to establish. Plant with a companion crop. Will spread into bermuda pastures and lawns. Mix with <i>Sericea lespedeza</i> or weeping lovegrass. | | | | | | |
| BAHA, WILMINGTON (<i>Paspalum notatum</i>) | C 60 lbs. 1.4 lb. | M, L, P | | | Same as above. | | | | | | |
| BERNALCA COMMON (<i>Cynodon dactylon</i>) | C 10 lbs. 0.2 lb. | P, C | | | 1,787,000 seed per pound. Quick cover. Low growing and sod forming. Full sun. Good for athletic fields. | | | | | | |

| Table 6-5.2 - Permanent Cover - continued | | | | | | | | | | | |
|--|--|------------------|----------------------------------|----------------|--|------|---|---|---|---|---|
| PLANTS, PLANTING RATES, AND PLANTING DATES FOR PERMANENT COVER | | | | | | | | | | | |
| Species | Broadcast Rates 1/ - P, S, 2/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | Date | | | | | |
| | | | | | | | J | F | M | A | M |
| BERNALCA COMMON (<i>Cynodon dactylon</i>) | C 10 lbs. 0.2 lb. | P, C | | | Plant with winter annuals. | | | | | | |
| BERNALCA SPRINGS (<i>Cynodon dactylon</i>) | C 40 cu. ft. or sod plugs 3' x 3' | M, L, P, C | | | A cubic foot contains approximately 650 sprigs. A bushel contains 1.25 cubic feet or approximately 800 sprigs. | | | | | | |
| CENTPEDE (<i>Eleocharis spp.</i>) | C Block sod only | P, C | | | Drought tolerant. Full sun or partial shade. Effective adjacent to concrete and in compacted low areas. Irrigation is needed until fully established. Do not plant near pastures. Winterhard as far north as Athens and Atlanta. | | | | | | |

| Table 6-5.2 - Permanent Cover - continued | | | | | | | | | | | |
|--|--|------------------|----------------------------------|----------------|--|------|---|---|---|---|---|
| PLANTS, PLANTING RATES, AND PLANTING DATES FOR PERMANENT COVER | | | | | | | | | | | |
| Species | Broadcast Rates 1/ - P, S, 2/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | Date | | | | | |
| | | | | | | | J | F | M | A | M |
| CROWN VETCH (<i>Coronilla varia</i>) | C 15 lbs. 0.3 lb. | M, L, P | | | 100,000 seed per pound. Dense growth. Drought tolerant and fire resistant. Attractive rose, pink, and white blossoms spring to late fall. Mix with 30 pounds of tall fescue or 15 pounds of rye. Inoculate seed with tall fescue. Use from both Atlanta and Northward. | | | | | | |
| FESCUE TALL (<i>Festuca arundinacea</i>) | C 50 lbs. 1.1 lb. | M, L, P | | | 227,000 seed per pound. Use alone only on better sites. Not for eroded sites. Mix with perennial lespedezas or crownvetch. Apply topdressing in spring following till practices. Not for heavy use areas or athletic fields. | | | | | | |
| KUDZU (<i>Pueraria lobata</i>) | C 3 - 7 spat | ALL | | | Rapid and vigorous growth. Excellent in gully erosion control. Will climb. Good livestock forage. | | | | | | |

| Table 6-5.2 - Permanent Cover - continued | | | | | | | | | | | |
|---|--|------------------|----------------------------------|----------------|--|------|---|---|---|---|---|
| PLANTS, PLANTING RATES, AND PLANTING DATES FOR PERMANENT COVER | | | | | | | | | | | |
| Species | Broadcast Rates 1/ - P, S, 2/ Per Acre | Resource Area 3/ | Planting Dates by Resource Areas | Planting Dates | Remarks | Date | | | | | |
| | | | | | | | J | F | M | A | M |
| MAIDENCANE (<i>Panicum hemitomon</i>) | C 2' x 3' spacing | ALL | | | For very wet sites. May creep channels. Dig sprigs from local sources. Use along river banks and ditches. | | | | | | |
| PARAGRASS ATLANTIC COASTAL (<i>Panicum arratum</i> var. <i>arratum</i>) | C 20 lbs. 0.5 lb. | P, C | | | Grows well on coastal sand dunes, bottom areas, and gravel pits. Provides winter cover for wildlife. Mix with <i>Sericea lespedeza</i> except on sand dunes. | | | | | | |
| REED CANARY GRASS (<i>Pharus arundinacea</i>) | C 50 lbs. 1.1 lb. | M, L, P | | | Grows similar to tall fescue. | | | | | | |
| SUNFLOWER AZTEC MAXIMILLIAM (<i>Helianthus maximiliani</i>) | C 10 lbs. 0.2 lb. | M, L, P, C | | | 227,000 seed per pound. Mix with weeping lovegrass or other long-growing grasses or legumes. | | | | | | |

1/ Reduce seeding rates by 50% when drilled.
 2/ P, S is an abbreviation for Pure Live Seed. Refer to Section V.E. of these specifications.
 3/ M, L represents the Mountain, Blue Ridge, and Ridges and Valleys MLRAs.
 P represents the Southern Piedmont MLRA.
 C represents the Southern Coastal Plain, Sand Hills, Black Lands, and Atlantic Coast Flatwoods MLRAs (See Figure 6-4.1).




50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecd.com

LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE




GSWCC #8960
EXP. 3-11-2012

EROSION CONTROL DETAILS



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |



ROSWELL
GEORGIA
SINCE 1854

WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS

I:\2009\03\09-2881 WILLEO TRAIL Concept\Permitting\09-2881 CDDT Phase 5 - PD (Aug. 3/2010 6:22:08 AM).dwg, KTF Acad.pcd, 1:1

Table 6-5.3. Durable Shrubs and Ground Covers for Permanent Cover

Ground covers include a wide range of low-growing plants planted together in considerable numbers to cover large areas of the landscape. Ground covers grow slower than grasses. Weeds are likely to compete, especially the first year. Maintenance is needed to insure survival. These ground covers will not be used unless proper maintenance is planned. Maintain much at three-inch thickness until plants provide adequate cover.

Fall planting is encouraged because the need for constant watering is reduced and plants have time to establish new roots before hot weather.

Table with 5 columns: Common Name, Scientific Name, Mature Height, Plant Spacing, Comments. Lists plants like Albela, Carolina Yellow Jessamine, Carpet Blue, Bearberry, etc.

GAHWCC (Amended - 2009)

Table 6-5.3. Durable Shrubs and Ground Covers for Permanent Cover

Table with 5 columns: Common Name, Scientific Name, Mature Height, Plant Spacing, Comments. Lists plants like Rearendens Holy, Andromeda Juniper, etc.

GAHWCC (Amended - 2009)

Table 6-5.3. Durable Shrubs and Ground Covers for Permanent Cover

Table with 5 columns: Common Name, Scientific Name, Mature Height, Plant Spacing, Comments. Lists plants like Cherokee Rose, Memoria Rose, etc.

GAHWCC (Amended - 2009)

Table 6-5.4. Trees for Erosion Control

Table with 6 columns: SITE, SOIL MATERIAL, COMMON SOILS, PLANTING TREE SPECIES 1/, SPACING, PLANTING DATES 2/. Lists trees like Loblolly pine, Slash pine, etc.

1/Other trees and shrubs listed on Table 6-5.3 may be interplanted with the pines for improved wildlife benefits. 2/Type of Planting Tree Spacing No. of Trees Per Acre. Lists spacing options like 4 ft x 4 ft, 6 ft x 6 ft.

3/M-L represents the Mountains, Blue Ridge, and Ridges and Valleys MLRAs. P represents the Southern Piedmont MLRA. C represents the Southern Coastal Plain, Sand Hills, Black Lands, and Atlantic Coast Flatwoods MLRAs (See Figure 6-4-1). 4/Fertilization of companion crop is ample for this species.

GAHWCC (Amended - 2009)

Table 6-1.1 - Unrooted Hardwood Cuttings - continued

Table with 5 columns: Species, Region, Stream Zone, Wildlife Value, Notes. Lists species like Acer negundo, Betula nigra, etc.

GAHWCC (Amended - 2009)

Table 6-1.2 - Native Plant Guide - continued

Table with 5 columns: Species, Region, Stream Zone, Wildlife Value, Notes. Lists species like Pinus strobus, Quercus laevis, etc.

GAHWCC (Amended - 2009)

Table 6-1.1 - Unrooted Hardwood Cuttings - continued

Table with 5 columns: Species, Region, Stream Zone, Wildlife Value, Notes. Lists species like Pinus strobus, Quercus laevis, etc.

GAHWCC (Amended - 2009)

Table 6-1.2 - Native Plant Guide - continued

Table with 5 columns: Species, Region, Stream Zone, Wildlife Value, Notes. Lists species like Pinus strobus, Quercus laevis, etc.

GAHWCC (Amended - 2009)

Table 6-1.2 - Native Plant Guide - continued

Table with 5 columns: Species, Region, Stream Zone, Wildlife Value, Notes. Lists species like Pinus strobus, Quercus laevis, etc.


GAHWCC (Amended - 2009)

Table 6-1.2 - Native Plant Guide - continued

Table with 5 columns: Species, Region, Stream Zone, Wildlife Value, Notes. Lists species like Pinus strobus, Quercus laevis, etc.

GAHWCC (Amended - 2009)

AEC LAND PLANNING CIVIL ENGINEERING LANDSCAPE ARCHITECTURE



EROSION CONTROL DETAILS





Table with 2 columns: DATE, REVISIONS. Multiple empty rows for tracking changes.



WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS



| STATE | PROJECT NUMBERS | SHEET NO. | TOTAL SHEETS |
|-------|-----------------|-----------|--------------|
| GA | 0009057 | 39 | |


MAP INFO:

1. ROSWELL QUADRANGLE (1992, 20' CONTOUR INTERVALS)
2. SANDY SPRINGS QUADRANGLE (1997, 10' CONTOUR INTERVALS)
3. MOUNTAIN PARK QUADRANGLE (1992, 20' CONTOUR INTERVALS)


A-EC

50 Warm Springs Circle
Roswell, Georgia 30075
(770) 641-1942
www.aecat.com

LAND PLANNING
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE



WATERSHED MAP



| DATE | REVISIONS | DATE | REVISIONS |
|------|-----------|------|-----------|
| | | | |
| | | | |
| | | | |
| | | | |



WILLEO TRAIL - PHASE V
ROSWELL, FULTON COUNTY, GEORGIA
PROPOSED PEDESTRIAN TRAIL
CONSTRUCTION PLANS

\\008\GIS\08-2881\WILLEO TRAIL_Concept\Fermitting\08-2881_GDOT Phase 5 - P01.dwg, 3/8/2010 5:16:28 PM, J.W. KIP Acad.pc3, 1:1